

## TSS440 INSPECTION CHECKLIST

Customer: Job Number: Asset Number: Date of Inspection: Pre/Post Rental: Serial Number: Checked by:

## \*\*\*\*\*WARNING\*\*\*\*\*

During operation, the 440 System generates strong electromagnetic fields that radiate from the array of searchcoils. There is evidence to support the claim that strong electromagnetic fields might present a hazard to nearby personnel.

To avoid any risk from electromagnetic radiation, do not allow personnel within 1.5 metres of the coil array with drive applied to the coils. Switch off the coil drive when there are personnel close to the coils.

Persons fitted with pacemaker type devices should seek medical advice before using or working on the system.

	PASS	FAIL	N/A
Record asset number of Processor Pod:	0	0	0
Record asset number of Power Supply Pod:	0	0	0
Record asset number of Altimeter:	0	0	0
Record asset number of 1st Coil:	0	0	0
Record asset number of 2nd Coil:	0	0	0
Record asset number of 3rd Coil:	0	0	0
Record asset number of 4th Coil:	0	0	0
Record asset number of Coil Cable:	0	0	0
Record asset number of PSU to Processor Pod Cable:	0	0	0
Record asset number of Altimeter Cable:	0	0	0
Record asset number of Spare Kit:	0	0	0
Check all units for physical damage paying particular attention to the coils.	0	0	0
Check all connectors for corrosion/damage & clean.	0	0	0
Carry out insulation & continuity test all cables & check for damage.	0	0	0
Carry out insulation test on all coils (should be greater than 200M $\Omega$ )	0	0	0
Carry out resistance test on all coils pin 1 and 2 (should be $0.30\Omega\pm0.05\Omega$ )	0	0	0
Carry out PAT test on SDC.	0	0	0
Power up SDC & ensure unit boots correctly with no errors.	0	0	0
Check the TSS Deepview software starts when the unit is booted	0	0	0
Check Deepview software version is current as per the software register & record:	0	0	0
Open up both pods.	0	0	0
Record serial number of Main Board:	0	0	0
Record serial number of Driver Board:	0	0	0
Record serial number of Analogue Board:	0	0	0
Record serial number of PSU Board:	0	0	0
Visually inspect all boards for damage, overheating, etc.	0	0	0
Check all internal wiring & connectors are secure & free from damage.	0	$\overline{\bigcirc}$	0
Record PSU board type (110V or 240V):	0	$\overline{\bigcirc}$	0
Ensure SMC connector jumper between analogue & processor board is secure at both ends.	0	0	0

Connect system up as per manual & place 3 coils on test stand away from metal objects.	0	$\circ$	0
Check all earth connections are secure & verify continuity with multi-meter.	$\bigcirc$	0	0
Power up system ensuring that a 1.5m exclusion zone is maintained around the coils.	$\bigcirc$	$\circ$	0
Verify communications on RS232.	0	$\circ$	0
Verify communications on 2 Wire Current Loop.	0	$\circ$	0
Verify communications on 4 Wire Current Loop.	0	$\circ$	0
Load software default values and leave the system running for 30 minutes to allow the electronics to	0	$\circ$	0
Connect a voltmeter between pins TP1A & TP1C on main board & verify voltage is 5V. Adjust on PSU	0	$\circ$	0
Connect voltmeter between pins TP6 & TP7 on driver board & verify voltage is 15V. Adjust on PSU board	0	$\overline{\mathbf{O}}$	0
Carry out a background compensation for 10 sets of readings & ensure the readings are stable:	0	$\circ$	0
Early reading should not deviate by more than 50μV			
STD readings should not deviate by more than 10μV			-
Run the background noise profile & ensure all readings are stable to within $\pm$ 20 $\mu$ V.	0	$\circ$	0
Set the target scaling factor to 45µV.	0	0	0
Switch the coil drive off & place the test pipe under the coils.	0	$\circ$	0
With the test pipe directly under the Port coil record the signal strength & VRT:	$\bigcirc$	$\circ$	0
(should be 240 ± 20μV & 76 ±5cm)			
μV:			
cm:			
With the test pipe directly under the Centre coil record the signal strength & VRT:	0	$\circ$	0
(should be 210 ± 20 $\mu$ V & 76 ±5cm)			
μV:			
cm:			
With the test pipe directly under the Starboard coil record the signal strength & VRT:	$\bigcirc$	$\bigcirc$	0
(should be 240 ± 20μV & 76 ±5cm)			•
μV:			
cm:			
Check correct operation of the altimeter.	$\bigcirc$	0	0
With the system running flex the 12-way link cable & ensure comms & signals are maintained.	0	$\circ$	0
Power system off, fit spare 12-way link cable, fit spare coil + coil cable & retest system.	0	0	0
With the test pipe directly under the Centre coil record the signal strength & VRT:	0	0	0
(should be 210 ± 20 $\mu$ V & 76 ±5cm)			
μV:			
cm:			
Ensure spare boards are sealed (if any boards have been open they will have to be fitted to the system	$\bigcirc$		$\bigcirc$
& TUNCTION CNECKED AS ADOVE DEFORE DEING RE-SEALED).	$\cap$		$\cap$
in each nod)	$\bigcirc$		$\cup$
Carry final function test with pods assembled.	$\bigcirc$	$\cap$	$\cap$
Check output of RS232 data from com3 (log $o/p$ ) on SDC.	$\bigcirc$	$\overline{\bigcirc}$	$\bigcirc$
Check operation of video output (composite & S-Video).	Õ	Õ	$\overline{\bigcirc}$
Check operation of overlay (composite & S-Video).	Õ	ŏ	$\overline{\bigcirc}$
Record serial number of spare Main Board:	$\tilde{\cap}$	ň	$\tilde{\cap}$
Record serial number of spare Driver Board:	$\tilde{\bigcirc}$	ň	$\tilde{\cap}$
Record serial number of spare Analogue Board:	$\tilde{\circ}$	ň	$\tilde{\circ}$
Record serial number of spare PSU Board	$\tilde{\circ}$	ň	$\tilde{\cap}$
Ensure system is clean & presentable.	Õ	$\overline{\cap}$	$\tilde{\cap}$
Package unit in transit case complete with:		Tick as a	equired
י מלאמצר מוווג ווו גומווזוג נמזב נטוווטובנב שונוו.		TICK as f	equireu

TSS Surface Display Console	
1 x UK Mains Lead	
1 x 9-way D-type Jumper Cable	
1 x Transit Case	
TSS440 Processor Pod, 3000m	
TSS440 Power Supply Pod, 3000m	
TSS Altimeter	
ISA500 Altimeter	
x Jubilee Clips	
Jubilee Clips	
1 x Altimeter Cable	
Cable	